Original/Duplicate/Triplicate

No. 1st & FINAL BILL

CONTRACT CERTIFICATE

(For Other Works)

Date : .....

Division DD

Sub-Division

Bill Received No. ..... Dated .....

Cash Book Voucher No. ..... Dated :.....

Scheduled Doctet No. .....

Head of Account .....

Name of work (as per sanctioned estimate) **CONSTRUCTION OF RCC DRAINS AT 7TH CROSS IN SANTHOSH NAGARA AND OTHER ROADS IN WARD NO. 13 SHETTYHALLI SUB DIVISION**

Name of Contractor and Full Address **SRI. NISCHAL K LAKSHMAN**

Reference to Agreement No. **EE/DD/WO/ 246 / 2017-18** Date: **28.02.2018**

Certified that the measurements were taken by me on 27/4/18 and recorded in pages 63508 to 63511 of measurements Book No. 636/17-18. and that the work is satisfactorily executed.

Contractor

Officer - in - charge of work

Certified that the measurements were checked by me on 27/4/18 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **JOB NO : 013-18-000031**

Sub - Division Officer

		AMOUNT
1.	Total value of work done or supplies made as per account.	
2.	Deduct amount to be held in reserve being ..... percent Rs.	
3.	- do - Balance	
4.	Deduct Payments :	
	a) Amount of previous payment as in the Office Cash Book Voucher No..... Dated ..... S.D. No.	
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve Total --	
6.	Deduct cash advance made on the office Cash Book Vehicle No. ..... dated ..... less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	
	Total amount adjusted --	

1st and Finall Bill → 133616=00

IT → 13360=00

LWC → 13360=00

LR → 20760=00

CBF → 1336=00

Total → 48816=00

128720 0=00

Contractor Signature

Received Rs. ..... (in words)

..... by cash and by adjustment of Payment as per memorandum.

(In final settlement of all demand)

Witness :

1.

2.

Date

Stamp

Signature of Contractor

Paid by me by cheque No..... Dated .....

Cash Rs. ..... Dated .....

Initials of Officer making payment dated .....

(For use in the Office)

Audited and admitted for Rs. 133616=00

Passed by Cheque for Rs. 128720=00

48816=00

Executive Engineer

	Items of work (grouped under sub-heads the sub works of the estimate)
1	Earthwork excavation by manual means in ordinary soil invoiving in average horizontal throw up to 2m & an average lift , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods Asper the Directon Of Enggineer -in-charge of the work
2	Removing B S Slab Drain And Stacking Asper the Directon Of Enggineer -in-charge of the work
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour machinery, curing Asper the Directon Of Enggineer -in-charge of the work (Available course aggregates)
4	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour machinery, curing Asper the Directon Of Enggineer -in-charge of the work (Remaining Balance Qty.)
5	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down si granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, machine mixed, concrete laid in layers not 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machine Asper the Directon Of Enggineer -in-charge of the work
6	Providing and removing centering, shuttering, strutting,. propping etc., and removal of form work for vertical surface suc at any thickness, including attached1 pilasters, buttresses, plinth cilis and string courses cost of all materials, labour Directon Of Enggineer -in-charge of the work
7	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in positio and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Directon Of Enggineer -in-charge of the work
8	Providing & laying reinforeced cement precast slabs of mix CC 1:11/2:3 using 20mm & down size graded Granite m HYSD 10mm dia steel @ 100mm c/c both ways & Asper the Directon Of Enggineer -in-charge of the work
	GRAND TOTAL

CERTIFICATE:

1 Work done is satisfactory
2 There are no departmental issuesmade to the contractor
3 The contractor has cleared all debrice from work spot

	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
		Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
oto 1.5m omplete	CUM			250.00	175.96	43990.00	250.00	43990.00	
	SQM			337.50	65.72	22181.00	337.50	22181.00	
wn size concrete HOM of	CUM			29.78	4000.00	119120.00	29.78	119120.00	
wn size concrete HOM of	CUM			5.62	5159.02	28994.00	5.62	28994.00	
graded ceeding , curing	CUM			91.65	5500.00	504075.00	91.65	504075.00	
as walls sper the	SQM			900.00	265.00	238500.00	900.00	238500.00	
lapping omplete sper the	Tonne			5.50	64243.42	353339.00	5.50	353339.00	
al using	SQM			17.28	1680.00	29030.00	17.28	29030.00	
						1339229.00		**1339229.00**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು